PUBLIC UTILITIES COMMISSION FOR THE MUNICIPALITY OF CHATHAM-KENT

MERLIN LAGOON

2019 PERFORMANCE REPORT

January 1 to December 31, 2019

Amended Certificate of Approval # 1-0192-69-753576

Plant Description

The Merlin Sewage Lagoons provide treatment of wastewater for the community of Merlin. Wastewater is collected by a separate sanitary sewer system and conveyed by one raw pump station to the Sewage Lagoons. The final effluent is subsequently discharged to the Foxton Drain.

Approval was received from the Ministry of the Environment in 1975 for construction of sanitary sewers, a force main, a sewage pumping station, and two waste stabilisation ponds.

According to a capacity assessment prepared by R. V. Anderson Associates Limited, average daily flow of sewage into the treatment plant should not exceed 464m³/day.

The present treatment system consists of:

- One raw pumping station
- Two waste stabilisation cells
- Two effluent chambers

The effluent chambers discharge to the Foxton Drain.

REPORTING

Summary and Interpretation of Monitoring and Comparison to the Effluent Limits & Objectives

The following Ministry Procedures / Guidelines apply:

Procedure F-5-1: Minimum effluent limits BOD₅, Suspended Solids

Guideline F-8: Effluent limits Phosphorus Procedure F-10-1: Minimum monitoring program

Table C-1: Monitoring, recording and reporting bypasses

Table 1 on the following page outlines monthly average results of parameters tested compared to the Effluent Guidelines & Effluent Design Objectives set out in one or more of the above Ministry Procedures /Guidelines.

There were no non compliance issues.

Success and Adequacy of the Works

During the reporting period, the annual average daily flow was 146 m³/day, which represents approximately 32% of the rated capacity of 464 m³/day.

There were no flow exceedances based on the Average Daily Flow during this reporting period.

Table 1: Summary of Monitoring Data and Comparison to Effluent Guidelines & Effluent Design Objectives - Concentrations as well as rated capacity to the sewage works

Rated capacity: 464 m³/day

Total sewage flow to the works during a calendar year divided by the number of days

during which sewage was flowing to the works that year

during which sewag	e was now		rks that yea	I .			
Month	Total Monthly Flow m ³	Average Daily Flow /Month m³/day	Avg Daily Flow/Year m³/day	% of Plant Capacity	BOD₅ mg/L	Total S.S. mg/L	Total P mg/L
Limits: without batch TP removal	None	None	464	100	30	40	1.0
Objectives: without batch TP removal	None	None	464	100	25	30	0.5 - 1.0
Limits: with batch TP removal	None	None	464	100	25	25	1.0
Objectives: with batch TP removal	None	None	464	100	15	20	0.5 - 1.0
Jan	4,806	155					
Feb	4,697	168					
Mar	5,315	171					
Apr	6,102	203			3.5	7	0.40
Мау	5,046	163					
Jun	4,326	144					
Jul	4,010	129					
Aug	3,656	118					
Sept	3,424	114					
Oct	4,343	140					
Nov	3,684	123					
Dec	4,061	131					
Year			146	32			
	Yearly Total Flow m ³		Yea	arly Maximu	ıms		
	53,471	203			3.5	7	0.40

Batch TP removal was not performed for the April discharge period.

Operating Problems and Corrective Action:

There were no significant operating problems encountered during this reporting period.

Summary of Maintenance Activities:

Routine maintenance was performed throughout the reporting period. Chatham-Kent PUC utilises an electronic preventative maintenance program to track preventative maintenance. In addition to the routine maintenance, the following additional maintenance activities and equipment replacement was completed for the reporting period:

Standby Diesel Electrical Upgrade

\$ 24,000

Quality Assurance and Control Measures:

The Chatham-Kent Public Utilities Commission followed a sampling schedule developed in accordance with the Certificate of Approval and applicable regulations for this reporting period.

Chemistry samples of the raw flow were collected by grab samples. Chemistry samples were submitted monthly to an accredited laboratory for analysis of BOD₅, Total Suspended Solids, Total Kjeldhal Nitrogen and Total Phosphorus.

Chemistry samples of the final effluent were collected by grab samples. Chemistry samples were collected and submitted during the discharge period to an accredited laboratory for analysis of BOD₅, CBOD₅, Total Suspended Solids, Total Kjeldhal Nitrogen, Total Phosphorus, Free Ammonia as N, Alkalinity, pH, Nitrite, Nitrate and Unionized Ammonia.

Bacteriological samples of the effluent were collected during the discharge period according to the Sampling Program. Bacteriological samples were submitted during discharge periods to an accredited laboratory for analysis.

In house samples were analysed by a licensed operator for pH and temperature.

Calibration and Maintenance on Effluent Monitoring Equipment

Monitoring equipment calibration/verification report(s) included for the following:

Influent flow meter

Community Complaints:

There were no Customer Complaints received regarding during the reporting period.

By-pass, Spill, or Abnormal Discharge Events:

There were no by-pass, spill, or abnormal discharge events for the reporting period.

Other Information the District Manager Requires:

No other information was required from the District Manager during this reporting period.

APPENDIX A

Yearly Operational Data Summary for the Reporting Period

CHATHAM-KENT PUC

Merlin Lagoon System Operational Data Yearly Summary

Works # 110000935

2019

Winter Non-Summer Non-Winter Objective Objective Summer 3.424 0.114 0.150 3.0 120 LOW 6.102 0.203 0.828 HIGH TOTAL AVERAGE 0.146 4.456 6.0 252 232 53.471 4.061 0.131 0.197 42 4.4 98 OCTOBER NOVEMBER DECEMBER 0.209 3.684 0.123 190 59 7.6 290 4.343 0.140 0.422 7.2 170 0.114 0.170 SEPTEMBER 3.424 180 56 6.7 0.150 AUGUST 0.118 3.656 6.3 180 0.129 0.254 6.2 4.010 57 180 120 JULY 4.326 0.144 0.341 6.2 JUNE 0.163 0.289 5.046 180 6.6 180 41 MAY 0.828 6.102 0.203 110 3.0 160 APRIL 5.315 0.171 0.375 MARCH 260 50 6.5 190 MONTH JANUARY FEBRUARY 4.697 0.168 0.337 5.6 690 660 0.155 0.327 4.806 5.4 mg/l mg/l mg/l 1000 cu. m. mg/l 1000 cu. m. 1000 cu. m. DESCRIPTION YEAR RAW SEWAGE CHEMICAL MERLIN FLOW MONTH TOTAL MERLIN FLOW MONTH PEAK MERLIN FLOW MONTH AVG. RAW FLOW DATA TOTAL P BOD5 TKN SS

1000 cu. m.

AIR USED

FINAL EFFLUENT CHEMICAL										
AMMONIA	mg/l	0.48				0.48	0.48 C	0.48		
UN-IONZED AMMONIA	mg/l	0.0445			0	0.0445 0.0	0.0445 0.0445	145		
UN-IONZED AMMONIA (FEDERAL)	mg/l				#DIV/0	10//	#NOM#	IV		
BOD5	mg/l	3.5				3.45	3.5	3.5		
CBOD5	mg/l	3.3				3.27	3	3		
TKN	mg/l	1.4				1.4	1.4	1.4		
pH (IN HOUSE)		8.77				8.77	8.77	8.77		
pH (LABORATORY)		8.50				8.50	8.50	8.50		
TOTAL P	mg/l	0.40				0.40	0.40 C	0.40		
SS	mg/l	7				7.3	7	7		
ALKALINITY	mg/l	172				172	172	172		
NITRITE	mg/l	0.011			0	0.011 0	0.011 0.0	0.011		
NITRATE	mg/l	0.10				0.10	0.10	0.10		
TEMPERATURE	$^{\circ}$ C	11.3				11.3	11.3	11.3		

FINAL EFFLUENT (BACTERIOLOGICAL)																	
E. COLI #/ 100ml	ı			70										70	70	20	
FINAL EFFLUENT FLOW																	
TOTAL MONTH FLOW 1000 cu. m.				61.028								61	61.028 61	61.028 61.028	128		
MONTH AVG. DAY FLOW 1000 cu. m.				5.548									5	5.548 5.5	5.548		
MONTH MAX DAY FLOW 1000 cu. m.				6.784									9	6.784 6.7	6.784		
FEDERAL (Annually)																	
Efficant Flour por Month	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept	Oct	Nov	Dec					
	N _o	oN	oN	Yes	N _o	No	No	oN N	N _o	No	No	No					
Final Flow Qtr. m3						61028.0	18.0										
CBOD Qtr. mg/L						3.3	3										

ity	167
FEDERAL WSER Acute Lethality	t (m³):
Acute	Average Daily Volume Effluent (m3):
NSER	Volume
ERAL V	te Daily
FEDE	Averag

SS Qtr. mg/L

Number of Days

7.3

APPENDIX B

Calibration Reports for the Reporting Period

Endress Hauser ProMag Series

EQUIPMENT DETAIL

Verification Report

AS FOUND CERTIFICATION

FORWARD FLOW DIRECTION

PASS

Prosonic 93W

FLOWMETRIX

CLIENT DETAIL CUSTOMER CK - Blenheim

DJ Degelas, Cheif Operator CONTACT

18970 Charing Cross Rd., POnBox 460

Blenheim, ON, N0P 1A0 Ph:519-6768543 Cell: 519-359-0236

E-mail: djd@chatham-kent.ca

VER BY - FM Paris Machuk

Quality Management Standards Information -Reference equipment and instrumentation used to conduct this verification test is found in our AC-QMS document at the time this test was

[MUT] MANUFACTURER **ENDRESS & HAUSER** MODEL

CONVERTER S/N: EC102C02000 Pull Plug at Outlet **FUSE**

Merlin Pumping Station PLANT ID METER ID Station Flow FIT ID **CLIENT TAG** n/a **OTHER** JDE Tag#: 275207 **GPS COORDINATES** N42 14.799 W082 13.420

VERIFICATION DATE March 19, 2019 CAL. FREQUENCY Annual CAL. DUE DATE March, 2020

PROGRAMMING PARAMETERS FORWARD TOTALIZER INFORMATION DIAMETER (DN) mm 100 AS FOUND 349694.5 M3/D 6785.640 349712.3 F.S. FLOW - MAG AS LEFT М3 F.S. RANGE - O/P M3/D 2500.000 **DIFFERENCE** 17.8 M3 TUBE k-FACTOR 1.00000 **TEST CRITERIA** TUBE zero 0.00000 AS FOUND CERTIFICATION TEST Yes

FORWARD FLOW DIRECTION Yes ALLOWABLE [%] ERROR 5 **COMPONENTS TESTED**

CONVERTER DISPLAY yes mA OUTPUT yes TOTALIZER yes ACCURACY BASED ON [% o.r.] yes

ERROR DOCUMENTED IN THIS REPORT; BASED ON % o.r.

-0.58

%

FLOW TUBE SIMULA	TION								
				0.0	625.0	1250.0	1875.0	2500.0	M3/D
				0.0	9.2	18.4	27.6	36.8	% F.S. Flow
				0.0	25.0	50.0	75.0	100.0	% F.S. Range
REF. FLOW RATE				0.000	625.000	1250.000	1875.000	2500.000	M3/D
MUT [Reading]				0.000	624.080	1248.000	1871.700	2494.400	M3/D
MUT [Difference]				0.000	-0.920	-2.000	-3.300	-5.600	M3/D
MUT [% Error]				n/a	-0.15	-0.16	-0.18	-0.22	% O.R
mA OUTPUT				4.000	8.000	12.000	16.000	20.000	mA
MUT [Reading]	min.	4	mΑ	3.997	7.990	11.982	15.973	19.957	mA
MUT [Difference]	max.	20	mΑ	-0.003	-0.010	-0.018	-0.027	-0.043	mA
MUT [% Error]				-0.08	-0.12	-0.15	-0.17	-0.21	% O.R
TOTALIZER - REF. FL	OW RATI	E						2500.000	M3/D
TOTAL I ZER [MUT]								3.6	M3
TEST TIME								125.14	SECONDS
CALC. TOTALIZER								3,621	M3

COMMENTS NOTE: this verification does not verify the	QUALITY MANAGEME	NT STANDAR	RDS INFO.	RES	ULTS	
install/setup of equipment which directly effect	[QMS] INFORMATION	IDENT.	ID#	TEST	AVG	PASS
the accuracy of the flow	[REFERENCE] FTS	E&H (FC)	1	1531	% o.r.	FAIL
	PROCESS METER	PM	11	DISPLAY	-0.18	PASS
	ANALOG METER	AM	n/a	mA OUTPUT	-0.15	PASS
	STOP WATCH	SW	Yes	TOTALIZER - R	-0.58	PASS

This report reflects the test results of the overall accuracy for the above flow converter using the specified manufacturers flow tube simulator to within the specified tolerance as identified within this report.

ERROR